Section 2 – Agreements/Requirements Status Updates

Section 2.1 Agreements and Requirements for Bond Issuance at Pimlico

The legislation identifies several agreements and reporting requirements that must be finalized before MSA may issue bonds and/or proceed with construction related activities for the Pimlico project. Below is a summary of MSA's understanding of the status of these agreements and requirements:

Agreement 1 - Memorandum of Understanding ("MOU") by and among LifeBridge Health, Inc. ("LifeBridge"), the Baltimore Development Corporation ("BDC"), and MJC required by Chapter 590.

The parties entered into a MOU, which was fully executed, and effective April 18, 2022.

Status: Completed

Agreement 2 – MJC Land Conveyance

The terms of the legislation assumes MJC conveyance of the Pimlico Racing Facility the City of Baltimore. This is still the expectation; however, this process and the terms of the agreement have not yet been finalized. *Status: Open*

Agreement 3 - LifeBridge Land Conveyance

It is MSA's understanding that LifeBridge remains amenable tan agreement that would convey a portion of property currently owned by LifeBridge the fee owner of the Pimlico property. The conveyance is necessary for rotation of the track surfaces and general redevelopment of Pimlico. The City of Baltimore (the "City") has taken the lead on the conveyance negotiations with LifeBridge. MSA's design consultants have commenced boundary

survey efforts that will assist in the identification of necessary land transfer

requirements.

Status: Open

Agreement 4 – Pimlico Development Agreement (MJC / City / MSA)

This agreement is required to outline the roles, responsibilities, and

requirements for each party during the actual redevelopment process. MSA

developed and shared a first draft of the Development Agreement with MJC

and the City on May 25, 2022 and received MJC's preliminary comments

on August 16, 2022. Follow- up negotiation meetings commenced in

September and the parties have continued to hold negotiation meetings

and shared proposed agreement terms and language, however, the

agreement is not finalized. The two biggest areas of disagreement are: (1)

MJC's request for approval rights on the design of the venue and (2) the

construction related restrictions surrounding the Preakness during

redevelopment.

Status: Open

Agreement 5 - Pimlico Term Operating Agreement

Work on this agreement has not yet commenced.

Status: Open

Agreement 6 – Pimlico Lease Agreement Associated with Preakness

Work on this agreement has not yet commenced.

Status: Open

Agreement 7 - MJC Covenants and Restriction with LifeBridge

MSA understands that MJC wanted the covenants and restrictions and

LifeBridge was willing to consider them, but only in an agreement separate from the MOU.

Status: Open

Agreement 8 - MJC Covenants and Restrictions with City of Baltimore

MSA understands that in September, MJC shared a voluminous 94-page document with the City outlining their desired covenants and restrictions associated with the use and redevelopment of the (to be subdivided) parcels surrounding the redeveloped Pimlico Racing Facility. The document remains under City review.

Status: Open

Requirement 8 - Racing Commission Track Safety Report

The Racing Commission has formed a committee to work on the report but has not yet completed it.

Status: Open